



Trucco Construction Co., Inc.

3046 Home Road
Powell, Ohio 43065
(740) 881-5140, FAX (740) 881-5131

EXTRA WORK AUTHORIZATION

PROJECT Ashton Crossing **CONTRACTOR** Scott Blackwell

TRUCCO JOB NUMBER K6938

DATE WORK PERFORMED 8/11/2006

Description of work performed:

Undercut street between 2+40 and 4+00 per Geotech's recommendation following the proof roll on 8/10/06.

Undercut is 160' long x 32' wide x 18" deep. Undercut is to be backfilled with 8" of #2 Stone, then a layer of geogrid installed then the remainder backfilled with #304 stone.

Material:

Description	Supplier	Qty	Unit	Price	TOTAL
Geogrid	Site Supply	720	SY	\$ 4.50	\$ 3,240.00
#2 Stone	Marble Cliff Limestone	124.4	TN	\$ 14.50	\$ 1,803.80
#304 Stone Base	Marble Cliff Limestone	325.4	TN	\$ 13.15	\$ 4,279.01
				Subtotal	\$ 9,322.81

Manpower & Equipment	Hours Each	Quantity	Regular Rate	Regular Hours	Overtime Rate	Overtime Hours	TOTAL
Cat 615 Scraper	5	1	\$235.00	5			\$1,175.00
Cat D6 Dozer	10	1	\$190.00	10			\$1,900.00
Bomag 213 Smooth Drum Roller	5	1	\$145.00	5			\$725.00
Operator	2	2	\$79.00	4			\$316.00
						Subtotal	\$4,116.00

Signed: _____

TOTAL FORCE ACCOUNT AMOUNT \$ 13,438.81